REQUEST TO ATTACH

TO: Sultan Kudarat Electric Cooperative, Inc. (SUKELCO)

REFERENCE NO: _____

FROM: INNOVE COMMUNICATIONS, INC.

DATE: **18/08/2026**

PROJECT NAME: MIN862 NAP MAX PROJECT

COVERAGE AREA: TACURONG CITY, SULTAN KUDARAT
(Includes Brgy, Municipality)

ITEM NUMBER	COORDINATES		POLE TAG NUMBER		CABLE POSITION		REMARKS
	LAT	LONG			EXISTING	NEW	
1	6.689601	124.672948	250658	ALONG POBLACION, TACURONG CITY, SULTAN KUDARAT, BESIDE EATERY			FOC+NAP
2	6.685809	124.682534	NPT	ALONG SAN PABLO, TACURONG CITY, SULTAN KUDARAT, BESIDE STORE			FOC+NAP
3	6.690040	124.670341	251594	ALONG BRGY RD., TACURONG CITY, SULTAN KUDARAT, BESIDE VL			FOC+NAP
4	6.674190	124.676621	NPT	ALONG NEW ISABELA, TACURONG CITY, SULTAN KUDARAT, BESIDE EATERY			FOC+NAP
5	6.676584	124.672962	NPT	ALONG NEW ISABELA, TACURONG CITY, SULTAN KUDARAT, BESIDE STORE			FOC+NAP
				NOTHING FOLLOWS			

	Legend
A	Rotten Pole w/ Replacement
B	Rotten Pole w/o Replacement
C	Leaning Pole w/ Replacement
D	Leaning Pole w/o Replacement
E	PFR w/ Replacement
F	PFR w/o Replacement
G	Low Electrical Facilities
H	Stub Pole
I	Transmission Pole
J	Wood Pole w/ 3 X'former
K	Thin Pole
L	Cracked Pole
M	Substandard Pole
N	Pole w/ Obstruction
O	Lash to Existing
P	Permanent
Q	Temporary

NOTE: 1. Install down-guy on all angle run, corner run & dead-end constructions before cable stringing.
2. Put color code on new & old cables & dropwires.
3. Avoid low sagging cable below 18 feet

ATTACHMENT DATA:

No. of Core: 12C Fiber Optic Cable
Diameter: 3mm
Weight: 45 (Kg/Km)
Description: FIBER OPTIC CABLE
Others: _____

REQUESTED: _____
GLOBE / Innove Communications, Inc.
SIGNATURE OVER PRINTED NAME

APPROVED BY: _____
LOCAL COOPERATIVE PERSONNEL
SIGNATURE OVER PRINTED NAME